## CONSTRUCTION CHECKLIST

Name of the Project:	Date of inspection:	and in Constitution
Name of the building:		PWD
Name of the Sub-Division:		WORKS DEPART
Name of the Division:		

STE	STEP B-1: CHECKLIST FOR FOUNDATION LAYOUT							
SL.	CHECK ITEM			1		1st Level Checked	2nd Level Checked	
NO.		Refference	YES	NO	NA	SAE	SDE	Comments
1)	Approved Architectural drawings are kept in the site.							
2)	Approved Structural drawings are kept in the site.							
3)	Soil investigation report is kept in the site.							
4)	Construction planning chart (Time frame) are well considered and kept in the site.							
5)	Structural grid line and architectural grid lines are checked properly.							
6)	Foundations of edge columns does not exceed the property line.							
7)	North-South and East-West direction are identified properly at site.							
8)	Bench Mark (BM)/ Temporary BM set at the site.							

CONTRACTOR : Name-	Signature:
SAE : Name-	Signature:
SDE: Name-	Signature:
	<u>-</u>
EE: Name-	Signature:

## CONSTRUCTION CHECKLIST

Name of the Project:	Date of inspection:	AND IN CONSTITUTE OF
Name of the building:		PWD
Name of the Sub-Division:		WORKS DEPARTE
Name of the Division:		

STE	STEP B-2: CHECKLIST FOR THE PILE DRIVING WORK							
SL.	CHECK ITEM					1st Level Checked	2nd Level Checked	
NO.	CHECK TIEM	Refference	YES	NO	NA	SAE	SDE	Comments
1	Test pile report and design of service pile are kept at the site.							
2	Pile is cast and cured properly, no defect is found.							
3	Driving of pile:							
1)	Level of Pile Top is fixed as per design instruction.							
2)	Pile driving position is Correctly marked on the site.							
3)	Pile lifting position is painted and marked.							
4)	Depth at 8'-0" interval are marked on the pile.							
5)	Pile lifting position is used strictly.							
6)	Pile driving is truely vertical.							
7)	Standard pile driving record is properly maintained.							
8)	Column position is set at center of all pile groups.							
9)	Follower is kept in driving place.							
10)	Hammer weight and fall height comply with design instructions.							
11)	Splicing at pile joint is done properly as per specification.							
	Number of blows required for the last 3 feet of a pile is satisfactorily with respect to test pile driving record.							
13)	All safety procedure are strictly followed.							
14)	Type of pile driver equipment complies the instruction of Design Division.					-		

CONTRACTOR : Name-	Signature:
SAE : Name-	Signature:
SDE: Name-	Signature:
EE: Name-	Signature:

## CONSTRUCTION CHECKLIST

Name of the Project:	Date of inspection:	AT AS IN CONSTRU
Name of the building:		PWD
Name of the Sub-Division:	-	SIT WORKS DEPARTE
Name of the Division:		

STE	STEP B-3: CHECKLIST FOR EXCAVATION WORK							
SL. NO.	CHECK ITEM		T			1st Level Checked	2nd Level Checked	_
	<b>D</b>	Refference	YES	NO	NA	SAE	SDE	Comments
1	Preparation prior to excavation work:							
1)	R.L (Reduced level) Sheet of digital survey is available at site before excavation.							
2)	Depth of cutting is finalized with repect to Reduced level.							
3)	Precaution plans are made to mitigate the risk of any failure of adjacent building/ structures due to excavation.							
2	Brick columns are made for showing FGL, plinth level.							
3	Small Brick pillar has been constructed for fixing column grid lines.							
4	Column grid lines are stable (not dislocated) during earth cutting.							
5	Proper lateral support are ensured for possible earth falling tendency duirng construction.							
6	BM & TBM is set properly.							
7	Palasiding/ shore piles (if any) is ensured.							
8	Actual shape and quality check:							
	Excavation is executed to the target depth.							
_	Foundation bed is properly compacted and leveled.							
	Sand over the foundation bed is compacted well.							
4)	Khoa -sand over the foundation bed is compacted well (if applicable)							
5)	Any objectionable object in foundation bed is removed.							

CONTRACTOR : Name-	Signature:
SAE : Name-	Signature:
SDE: Name-	Signature:
EE: Name-	Signature: